WATER WELL REPORT

DEPARTMENT OF ECOLOGY State of Washington

Type of Work:
☒ Construction
☐ Decommission ⟹ Original installation NOI No. _____

Notice of Intent No. WE60791
Unique Ecology Well ID Tag No. BQS703
Site Well Name (if more than one well): _____
Water Right Permit/Certificate No. _____
Property Owner Name SALTY J, LLC
Well Street Address BEEBE ROAD LOT 1
City CASTLE ROCK County COWLITZ
Tax Parcel No. WK2907003
Was a variance approved for this well? ☐ Yes ☐ No
If yes, what was the variance for? _____

Proposed Use: ☒ Domestic ☐ Industrial ☐ Municipal ☐ Dewatering ☐ Irrigation ☐ Test Well ☐ Other _____

Construction Type: ☒ New well ☐ Alteration ☐ Deepening ☐ Other _____
Method: ☐ Driven ☐ Jetted ☐ Cable Tool ☐ Dug ☒ Air- ☐ Mud-Rotary

Dimensions: Diameter of boring 6 in., to 630 ft.
Depth of completed well 630 ft.

Construction Details:

Casing	Liner	Diameter	From	To	Wall Thickness	Steel	PVC	Welded	Thread
☒	☐	6 in.	+1	59'4"	0.250 in.	☒	☐	☒	☐
☒	☐	4.5 in.	50	630	0.250 in.	☐	☒	☐	☐
☐	☐	____ in.	____	____	____ in.	☐	☐	☐	☐
☐	☐	____ in.	____	____	____ in.	☐	☐	☐	☐

Location (see instructions on page 2): ☐ WWM or ☐ EWM
SE ¼-¼ of the NE ¼; Section 29 Township 10N Range 2W
Latitude (Example: 47.12345) 46.32520
Longitude (Example: -120.12345) -122.95039

Perforations: ☒ Yes ☐ No Type of perforator used SAW
No. of perforations 35 Size of perforations 1/4 in. by 6 in.
Perforated from 531 ft. to 629 ft. below ground surface

Screens: ☐ Yes ☒ No ☐ K-Packer ⟹ Depth ____ ft.
Manufacturer's Name _____
Type _____ Model No. _____
Diameter ____ in. Slot size ____ in. from ____ ft. to ____ ft.
Diameter ____ in. Slot size ____ in. from ____ ft. to ____ ft.

Sand/Filter pack: ☐ Yes ☒ No Size of pack material ____ in.
Materials placed from ____ ft. to ____ ft.

Surface Seal: ☒ Yes ☐ No To what depth? 57 ft.
Material used in seal BENTONITE
Did any strata contain unusable water? ☐ Yes ☐ No
Type of water? _____ Depth of strata _____
Method of sealing strata off _____

Pump: Manufacturer's Name _____ Type: _____
H.P. ____ Pump intake depth: ____ ft. Designed flow rate: ____ gpm

Water Levels: Land-surface elevation above mean sea level ____ ft.
Stick-up of top of well casing ____ ft. above ground surface
Static water level 378 ft. below top of well casing Date 09-17-2025
Artesian pressure ____ lbs. per square inch Date _____
Artesian water is controlled by _____ (cap, valve, etc.)

Well Tests:
Was a pumping test performed? ☐ No ☐ Yes ⟹ by whom? _____
Yield ____ gpm with ____ ft. drawdown after ____ hrs.
Yield ____ gpm with ____ ft. drawdown after ____ hrs.
Yield ____ gpm with ____ ft. drawdown after ____ hrs.
Recovery data (time = zero when pump is turned off – water level measured from well top to water level)

Time	Water Level	Time	Water Level	Time	Water Level

Date of pumping test _____
Bailer test ____ gpm with ____ ft. drawdown after ____ hrs.
Air test 15 gpm with stem set at 630 ft. for 1 hrs. Date 09-17-2025
Artesian flow ____ gpm
Temperature of water ____ ° F Was a chemical analysis made? ☐ Yes ☐ No

Driller's Log/Construction or Decommission Procedure
Formation: Describe by color, character, size of material and structure, and the kind and nature of the material in each layer penetrated, with at least one entry for each change of information. Use additional sheets if necessary.

Material	From	To
TOP SOIL	0	2
CLAY BROWN	2	6
CLAY TAN	6	12
CLAY GRAY-BROWN	12	40
ROCK BLUE-GRAY HARD	40	50
SILTSTONE GRAY MEDIUM	50	90
ROCK BLUE MEDIUM-HARD	90	95
SILTSTONE GRAY WITH RED MEDIUM	95	130
SILTSTONE & COAL GRAY-BLACK MEDIUM	130	183
SANDSTONE BLUE-GRAY MEDIUM	183	240
SILTSTONE GRAY-BLUE MEDIUM	240	365
SANDSTONE BLUE-GRAY MEDIUM	365	385
SILTSTONE GRAY WITH BLACK MEDIUM	385	483
SANDSTONE GRAY MEDIUM	483	510
SILTSTONE GRAY MEDIUM	510	585
SANDSTONE GRAY MEDIUM	585	630

Start Date 09-16-2025 Completed Date 09-17-2025

WELL CONSTRUCTION CERTIFICATION: I constructed and/or accept responsibility for construction of this well, and its compliance with all Washington well construction standards. Materials used and the information reported above are true to my best knowledge and belief.

☒ Driller ☐ Trainee ☐ PE Print Name ANDY ORTH
Signature _____
License No. 2345
IF TRAINEE: Sponsor's License No.
Sponsor's Signature

Drilling Company DALE MCGHEE & SONS WELL DRILLING, INC.
Address 4409 PLEASANT HILL ROAD
City, State, Zip KELSO, WA 98626
Contractor's Registration No. DALEMI*212MC Date 09-22-2025